

Remedial Investigation/Feasibility Study (RI/FS) Project – Phase II RI Field Investigation Activities Schedule

Pepco Benning Road Facility

CY 2016		
Weeks	Duration	Planned Supplemental RI Field Investigation Activities⁽¹⁾
--	October 11, 2016	Work Plan Addendum #3 DOEE Approval
--	October 12 – Ongoing	Permit applications and agency approvals
Week #1	Dec 5 – Dec 9	Landside: Onsite activities: Well repairs and redevelopment (Complete)
Week #2	Dec 12 – Dec 16	Landside: Onsite activities: Well redevelopment (Complete)
Week #3	Dec 19 – Dec 23	Landside: Onsite activities: Well redevelopment and sampling (Complete)
Week #4	Dec 26 – Dec 30	Landside: Onsite activities: Well redevelopment and sampling (Complete)
CY 2017		
Week #5	Jan 2 – Jan 6	Landside: Onsite activities: Field marking of sample locations (In Progress)
Week #6	Jan 9 – Jan 13	Landside: Onsite activities: Utility clearance for sample locations – <i>Primary Locations</i>
Week #7	Jan 16 – Jan 20	Landside: Onsite activities: Utility clearance for sample locations – <i>Primary Locations</i>
Week #8	Jan 23 – Jan 27	Landside: Onsite activities: Surface soil sampling and soft dig clearance for subsurface and groundwater sampling – <i>Primary Locations</i>
Week #9	Jan 30 – Feb 3	Landside: Onsite activities: Surface soil sampling and soft dig clearance and drilling for subsurface and groundwater sampling – <i>Primary Locations</i>
Week #10	Feb 6 – Feb 10	Landside: Onsite activities: Surface soil sampling and soft dig clearance and drilling for subsurface and groundwater sampling – <i>Primary Locations</i>

Remedial Investigation/Feasibility Study (RI/FS) Project – Phase II RI Field Investigation Activities Schedule

Pepco Benning Road Facility

Week #11	Feb 13 – Feb 17	Landside: Offsite activities: NPS KMY Sampling and utility clearance for off-site borings
Week #12	Feb 20 – Feb 24	Landside: Offsite activities: NPS KMY Sampling and utility clearance for off-site borings

Notes:

- (1) Activities planned are tentative and are subject to change due to inclement weather, permit approvals, and subcontractor availability.

Acronyms:

DOEE – District Department of Energy & Environment
KMY – Kenilworth Maintenance Yard
NPS – National Park Service