## Key RI/FS Project Milestones Pepco Benning Road Site 3400 Benning Road, NE, Washington DC

(As of July 2013)

Action/Event	Date	Notes
Entry of Consent Decree by U.S. District Court	December 1, 2011	
Pepco's Submission of Draft RI/FS SOW	December 21, 2011	Draft SOW submitted more than a month ahead of deadline stated in CD
Pepco's Submission of Draft CIP	December 21, 2011	Draft CIP submitted more than 6 months ahead of deadline stated in CD
DDOE Approval of RI/FS SOW	April 18, 2012	
DDOE Approval of CIP	June 18, 2012	
Pepco's Submission of Draft RI/FS Work Plans (including HSP, FSP, QAPP and CSM)	July 17, 2012	
DDOE Approval of Final RI/FS Work Plans	December 28, 2012	
Notify DDOE of the start of RI Field Work	January 11, 2013	Within 15 days of DDOE approval of Final RI/FS Work Plans
Beginning of RI Field Work	January 25, 2013	Not more than 30 days after DDOE approval of Final RI/FS Work Plans
Completion of RI Field Work	Pending	Estimated to be 90 to 120 days
Pepco's Submission of Draft RI Report	Not more than 120 days after completion of RI field work	
Pepco's Submission of Draft FS Report	Not more than 180 days after completion of RI field work (or 120 days after approval of treatability study report, if required)	
DDOE Issuance of Record of Decision Regarding	Promptly after approval of RI/FS reports	
Cleanup Actions		
First Status Report to the Court	May 23, 2013	Approved by the Court on May 31, 2013
Next Status Report to the Court	May 24, 2014	

## Notes:

- 1. Bold faced-entries indicate activities that will trigger request for public comment.
- 2. Dates are subject to change as project planning and implementation progresses. This document will be updated periodically as necessary.

## Acronyms:

CD - Consent Decree HSP - Health and Safety Plan

CIP - Community Involvement Plan QAPP - Quality Assurance Project Plan

CSM - Conceptual Site Model RI - Remedial Investigation

FSP - Field Sampling Plan SOW - Scope of Work

FS - Feasibility Study