

**Remedial Investigation/Feasibility Study (RI/FS) Project – Phase II RI Field Investigation Activities
Schedule
Pepco Benning Road Facility**

CY 2016		
Weeks	Duration	Planned Supplemental RI Field Investigation Activities⁽¹⁾
--	October 11, 2016	Work Plan Addendum #3 DOEE Approval
--	October 12 – Ongoing	Permit applications and agency approvals
Week #1	Dec 5 – Dec 9	Landside: Onsite activities: Well repairs and redevelopment (Complete)
Week #2	Dec 12 – Dec 16	Landside: Onsite activities: Well redevelopment (Complete)
Week #3	Dec 19 – Dec 23	Landside: Onsite activities: Well redevelopment and sampling (Complete)
Week #4	Dec 26 – Dec 30	Landside: Onsite activities: Well redevelopment and sampling (Complete)
CY 2017		
Week #5	Jan 2 – Jan 6	Landside: Onsite activities: Field marking of sample locations (Complete)
Week #6	Jan 9 – Jan 13	Landside: Onsite activities: Utility clearance for sample locations – <i>Primary Locations</i> (Complete)
Week #7	Jan 16 – Jan 20	Landside: Onsite activities: Utility clearance for sample locations – <i>Primary Locations</i> (Complete)
Week #8	Jan 23 – Jan 27	Landside: Onsite activities: Surface soil sampling and soft dig clearance for subsurface and groundwater sampling – <i>Primary Locations</i> (Complete)
Week #9	Jan 30 – Feb 3	Landside: Onsite activities: Surface soil sampling and soft dig clearance and drilling for subsurface and groundwater sampling – <i>Primary Locations</i> (Complete)
Week #10	Feb 6 – Feb 10	Landside: Onsite activities: Surface soil sampling and soft dig clearance and drilling for subsurface and groundwater sampling – <i>Primary Locations</i> (In Progress)

Remedial Investigation/Feasibility Study (RI/FS) Project – Phase II RI Field Investigation Activities Schedule

Pepco Benning Road Facility

Week #11	Feb 13 – Feb 17	Landside: Onsite activities: Surface soil sampling and soft dig clearance and drilling for subsurface and groundwater sampling – <i>Primary Locations in WMATA Easement</i>
Week #12	Feb 20 – Feb 24	Landside: Offsite activities: Wetland delineation on Anacostia Park properties for permitting
Week #13	Feb 27 – Mar 03	Landside: Offsite activities: Utility clearance for off-site borings
Week #14	Mar 13 – Mar 17	Landside: Offsite activities: Sampling at off-site locations
Week #15	Mar 20 – Mar 24	Landside: Onsite activities: Soil and groundwater sampling - <i>Secondary Locations²</i> Landside: Offsite activities: Sampling at off-site locations
Week #16	Mar 27 – Mar 31	Landside: Onsite activities: Soil and groundwater sampling - <i>Secondary Locations²</i> Landside: Offsite activities: Sampling at off-site locations

Notes:

- (1) Activities planned are tentative and are subject to change due to inclement weather, permit approvals, and subcontractor availability.
- (2) Sampling of secondary locations is dependent on availability of results from primary locations and the determination of need for sampling at the secondary locations.

Acronyms:

DOEE – District Department of Energy & Environment
 KMY – Kenilworth Maintenance Yard
 NPS – National Park Service
 WMATA – Washington Metropolitan Area Transit Authority