

Key RI/FS Project Milestones
Pepco Benning Road Site
3400 Benning Road, NE, Washington DC
(As of May 26, 2015)

Action/Event	Date	Notes
Entry of Consent Decree by U.S. District Court	December 1, 2011	
Pepco's Submission of Draft RI/FS SOW	December 21, 2011	Draft SOW submitted more than a month ahead of deadline stated in CD
Pepco's Submission of Draft CIP	December 21, 2011	Draft CIP submitted more than 6 months ahead of deadline stated in CD
DDOE Approval of RI/FS SOW	April 18, 2012	
DDOE Approval of CIP	June 18, 2012	
Pepco's Submission of Draft RI/FS Work Plans (including HSP, FSP, QAPP and CSM)	July 17, 2012	
DDOE Approval of Final RI/FS Work Plans	December 28, 2012	
Notify DDOE of the start of RI Field Work	January 11, 2013	Within 15 days of DDOE approval of Final RI/FS Work Plans
Beginning of RI Field Work	January 25, 2013	Not more than 30 days after DDOE approval of Final RI/FS Work Plans
Completion of RI Field Work	December 31, 2014	
Pepco's Submission of Draft RI Report	April 30, 2015	Not more than 120 days after completion of RI field work
Pepco's Submission of Draft FS Report	Not more than 180 days after completion of RI field work (or 120 days after approval of treatability study report, if required)	Treatability study is required and expected to take 6-9 months from approval of a treatability study work plan and issuance of permits
DDOE Issuance of Record of Decision Regarding Cleanup Actions	Promptly after approval of RI/FS reports	
First Status Report to the Court	May 23, 2013	Approved by the Court on May 31, 2013
Second Status Report to the Court	May 23, 2014	The Court directed the parties to submit another status report by May 24, 2015
Third Status Report to the Court	May 22, 2015	The Court directed the parties to submit another status report on May 24, 2016.
Next Status Report to the Court	May 24, 2016	

Notes:

1. Bold faced-entries indicate activities that will trigger request for public comment.
2. Dates are subject to change as project planning and implementation progresses. This document will be updated periodically as necessary.

Acronyms:

CD - Consent Decree	HSP - Health and Safety Plan
CIP - Community Involvement Plan	QAPP - Quality Assurance Project Plan
CSM - Conceptual Site Model	RI - Remedial Investigation
FSP - Field Sampling Plan	SOW - Scope of Work
FS - Feasibility Study	